

RELIANCE UNIT WALL STRUCTURAL SILICONE GLAZE ASSEMBLY & GLAZING INSTRUCTIONS

NOTE:

THE ASSEMBLY DETAILS FOUND IN THIS PACKAGE ARE GENERIC AND ARE FOR REPRESENTATION ONLY WITH THE INTENT OF GIVING THE ASSEMBLY TEAM A VISUAL REPRESENTATION AS TO HOW THE ASSEMBLIES TYPICALLY ASSEMBLE. THE SHOP SUBMISSION DRAWINGS AND DETAILS ARE THE GOVERNING DOCUMENTS AND AS SUCH THIS PACKAGE IS TO BE USED ONLY AS A RESOURCE.

FOLLOW STRUCTURAL SEALANT MANUFACTURER'S RECOMMENDATIONS FOR USE AND APPLICATION OF THE STRUCTURAL GLAZING SILICONE AND WEATHER SEALANT.

NOTE: CUSTOMER / PROJECT QUALITY ASSURANCE PROCEDURES ARE SEPARATE DOCUMENTS AND ARE TO BE FOLLOWED IN CONJUNCTION WITH THIS MANUAL.

General Information	SHEET
Product Use	1
Protection and Storage	2
Check Material	2
Field Conditions	2
Cleaning Materials	2
Fabrication	
Cut to Length Material	3
Starter Sill Fabrication	3
Pressure Plate / Face Cap Cut Lengths	4
Stack Horizontal Fabrication	5-6
Captured Verticals (8" System)	7-10
Corners (8" System)	11-12
Non Captured Verticals (8" System)	13-16
Vent / Drain Hole Location	17
Frame Assembly	
Layout Parts	18
Apply Silicone Sealant	18
Frame Assembly & Sealant (captured)	19
Frame Assembly & Sealant (Non Captured)	20
Frame Assembly at Stack	21
Sealant / Fastener Notes	22
Gasket Application	23
Glass Installation	24
Pressure Plate / Face Cap Installation	
Vertical	25
Horizontal	26
Parts List	27-28
railo Liol	21-20

TABLE OF CONTENTS

GENERAL INFORMATION

PRODUCT USE

The unitized curtain wall system is intended for assembly and installation by glazing professionals with appropriate experience. Subcontractors must be qualified to provide field instruction and project management.

Oldcastle BuildingEnvelope® does not control the application of its product configurations, sealant or glazing material and assumes no responsibility for the application. It is the responsibility of the owner, architect and installer to make these selections in strict compliance with applicable laws and building codes.

Consult silicone sealant manufacturer for review and recommendation of sealant application. Complete all necessary sealant adhesion and compatibility tests prior to assembly. Follow sealant manufacturer's recommendations and literature for proper cleaning, testing and application of silicone sealant.

The air and water performance of the unitized curtain wall is directly related to the completeness and integrity of the assembly and installation process. Please give strict attention to the critical areas of the seal installed at the horizontal to vertical connections and the glazing gasket installed at the interior side of the glass. All pressure plates must also be installed properly. To ensure top performance for this system, particular attention should be given to the following procedures:

- 1. Surface to be sealed should be cleaned with isopropyl alcohol or solvent and dried as recommended by sealant manufacturer to remove dirt and cutting oils. Sealant at horizontal to vertical connections should be a minimum 3/16" diameter bead on surfaces where horizontal abutts vertical per glazing instructions herein. No gap should be visible in the sealant. Exposed surfaces should be cleaned of excess sealant after installing the horizontal. Inspect joint for complete sealant contact, especially where the horizontal meets the face of the vertical member. Repair joint as required.
- 2. The interior glazing gasket should be installed so as to avoid stretching, buckles or tears. The glazing gasket should run continuously around perimeter; cut the gasket at corners when required. Gasket should be sealed and butted together at joint. To avoid damage to gasket during glazing, glass should be level and straight during installation.

Vertical movement of mullion at intermediate floors requires special expansion joints and glazing materials. The system permits maximum +/-3/4" movement. For designs and applications that may require greater movement or special considerations, please contact your local Oldcastle BuildingEnvelope® facility.

Variations on details shown may occur but are not the responsibility of Oldcastle BuildingEnvelope®.

GENERAL INFORMATION

PROTECTION AND STORAGE

Handle all material carefully. Do not drop from the truck. Stack with adequate separation so the material will not rub together. Store material off the ground, protecting against the elements and other construction hazards by using a well ventilated covering. Remove material from package if wet or located in a damp area. For further guidelines consult AAMA publication "Care And Handling of Architectural Aluminum From Shop To Site".

CHECK MATERIAL

Check glass dimensions for overall size as well as thickness. Oldcastle BuildingEnvelope[®] cannot be held responsible for gaskets that are not water tight due to extreme glass tolerances. The unitized curtain wall system is designed to accommodate glass or panels measuring 1" in thickness (+/- 1/32").

Check all material upon arrival at job site for quality and to determine any shipping damage. Using the contract documents, completely check the surrounding conditions that will receive your materials. Notify the general contractor by letter of any discrepancies before proceeding with the work. Failure to do so constitutes acceptance of work by other trades.

Check shop drawings, installation instructions, architectural drawings and shipping lists to become familiar with the project. The shop drawings take precedence and include specific details for the project. The assembly and installation instructions are of a general nature and cover the most common conditions.

Due to varying job conditions all sealant must be approved by the sealant manufacturer to ensure it will perform per conditions shown on the instructions and shop drawings. The sealant must be compatible with all surfaces in which adhesion is required, including other sealant surfaces. Use primers where directed by sealant manufacturer. Properly store sealant at the recommended temperatures and check sealant for expiry and shelf life before using.

FIELD CONDITIONS

All material to be installed plumb, level, and true. Aluminum to be placed in direct contact with masonry or incompatible material should be isolated with a heavy coat of zinc chromate, bituminous paint or non-metallic material unless otherwise specified. After sealant is set and a representative amount of the wall has been glazed (250 sq. ft. or more), perform a water hose test in accordance with AAMA 501.2 "Field Check of Metal Storefront, Curtain Walls and Slope Glazing Systems for Water Leakage". On large projects the hose test must be repeated during the glazing operation. Review anchors or embeds in structure as early as possible to confirm that 'as built' building structure can accommodate anticipated anchor tolerances.

CLEANING MATERIALS

Cement, plaster terrazzo, alkaline and acid based materials used to clean masonry are very harmful to finishes. Any residue should be removed with water and mild soap immediately or permanent staining will occur. A spot test is recommended before any cleaning agent is used. Refer to the architectural finish guide.

GENERAL INFORMATION

MEASURING & CUTTING MATERIAL

Unless otherwise noted, the details shown in these instructions reflect 1 " glazing, and are representative of typical non corner conditions.

- 1.1 Measure ROUGH OPENING to determine FRAME WIDTH and FRAME HEIGHT dimensions. Allow 3/4" minimum clearance at jamb vertical & 1 1/4" at head frame installation.
- 1.2 Cut material to size.

Frame Members

Verticals

Vertical Pressure Plates

Vertical Face Covers

Vertical Pocket Filler (Non Capt.)

Vertical Pocket Filler Trim (Non Capt.)

Horizontals

Horizontal Interior Trim

Horizontal Stack

Horizontal Pocket Filler

Horizontal Pressure Plates

Horizontal Face Covers

Horizontal Pocket Filler (Non Capt.)

Horizontal Pocket Filler (Non Capt.)

Starter Sill

Reference Project Shop Drawings.

See Page 4 for Cut Lengths

See Page 4 for Cut Lengths

Mull Height

Mull Height

D.L.O.

D.L.O. minus 1/16"

D.L.O. plus 3 5/8" (jamb unit)

D.L.O. plus 2 1/4" (typ. unit)

D.L.O. plus 3 5/8" (jamb unit)

D.L.O. plus 2" (typ. unit)

D.L.O. minus 1/4"


D.L.O. minus 1/8"

D.L.O. plus 3 1/4" (jamb unit)

D.L.O. plus 1 1/2" (typ. unit)


Frame size w/ 1/4" splice joints

as requried




1-866-OLDCASTLE (653-2278) Web: www.obe.com

2"





PRESSURE PLATE / FACE CAP CUT LENGTHS




8" HORIZONTAL REFERENCE INFORMATION


**Additional fasteners may be required to meet project specific structural requirements.









8" VERTICAL REFERENCE INFORMATION (CAPTURED JAMB)







8" VERTICAL REFERENCE INFORMATION (CAPTURED JAMB)




8" VERTICAL REFERENCE INFORMATION (CAPTURED INTERMEDIATE MULL)







8" VERTICAL REFERENCE INFORMATION (CAPTURED INTERMEDIATE MULL)




8" VERTICAL REFERENCE INFORMATION (CAPTURED O.S. 90° MULL)





8" VERTICAL REFERENCE INFORMATION (CAPTURED O.S. 90° MULL)




8" VERTICAL REFERENCE INFORMATION (NON CAPTURED JAMB)








8" VERTICAL REFERENCE INFORMATION (NON CAPTURED JAMB)




8" VERTICAL REFERENCE INFORMATION (NON CAPTURED INTERMEDIATE MULLS)





8" VERTICAL REFERENCE INFORMATION (NON CAPTURED INTERMEDIATE MULLS)



VENTS / DRAINS AND BACK PANS

1. LAYOUT PARTS

Typically units are to be assembled with Female Mullion Half on the left of the unit and with the Male Mullion Half on the right of the unit (viewed from exterior of the unit). Please refer to shop drawings for proper mullion half required at left and right jamb units.

Check that all preps have been applied and located in the proper position per approved shop drawings.

2. APPLY SILICONE SEALANT


Clean and butter top of the vertical mullions and both ends of horizontals with silicone sealant per approved shop drawings.


NOTE: ALL ASSEMBLY WORK MUST BE COMPLETED IMMEDIATELY AFTER SEALANT APPLICATION BEFORE SEALANT SKINS.

Butter both ends of the head horizontal from the front leg continuously around the perimeter including screw chase. (SEE BELOW)

CAPTURED










Butter both ends of the intermediate transom from the lower screw chase inboards to the upper screw chase. (NOTE: Spandrel & shadow box cavity areas are to be sealed full depth of horizontal.)


(SEE BELOW)







Butter both ends of the transom.
(NOTE: Spandrel & shadow box cavity areas are to be sealed full depth of horizontal.)
(SEE BELOW)






FRAME SUB-ASSEMBLY INSTRUCTIONS








ASSEMBLING FRAME

Position horizontal members aligning with splines with screw holes and assemble with FS-8 #14 x 1" long hex washer head Type B pt assembly screws.


When applying opposite side of mullion half, do not tighten screws until all horizontals have been applied to keep from wiping off the sealant with mullion during installation.

A RING OF SEALANT SHOULD APPEAR AROUND EVERY SCREW HEAD LOCATED IN WET AREAS. (SEE FIGURE BELOW)


THOROUGHLY SEAL OVER SCREW HEADS WHICH ARE LOCATED OUTSIDE OF THE AIR SEAL CHAMBER.




FRAME ASSEMBLY INSTRUCTIONS




ET ECCATION / ALT EIGATION





PRESSURE PLATE INSTALLATION



HORIZONTAL FACE CAP INSTALLATION

8" SYSTEM		
RU-962	Male Corner Mullion 90° Outside Captured	
RU-962	Female Corner Mullion 90° Outside Captured	
RU-932	Male Mullion Captured	
] RU-934	Female Mullion Captured	
RU-967	Jamb Captured	
RU-958	Jamb Non Captured	
RU-951	Male Mullion Non Captured	
RU-952	Female Mullion Non Captured	
RU-953	Head Horizontal Non Captured	
 RU-937	Filler Trim for Head Horizontal	
RU-950	Dead Load Sill Starter	
RU-949	Stack Horizontal @ Stack Condition	
R U-944	Head Horizontal @ Stack Condition	
RU-939	Sill 1" Infill, Captured	
RU-938	Standard Horizontal Captured	

RU-936	Head Horizontal Captured
RU-973	Sill Non Captured
RU-954	Standard Horizontal Non Captured
RU-970	Dead Load Sill, Captured
RU-971	Dead Load Sill, Non Captured

COMMON	EYTRI ISIONS	
COMMON EXTRUSIONS		
RU-642	Pressure Plate for 3 1/2" Face Cap @ Stack, Captured	
WW-1505	3 1/2" Face Cap @ Stack Condition, Captured	
WW-162	Pressure Plate for 2 1/2" Face Cap (Typ.), Captured	
	2 1/2" Face Cap @ Typical Condition, Captured	
RU-941	Pocket Filler, Captured	
RU-957	Perimeter Filler, Non Captured	
SPW-1482	Perimeter Filler Cap, Non Captured	
RU-230	Pressure Plate for 90° Corner Face Cap Captured	
RU-931	Face Cap for 90° Corner Condition Captured	

EXTRUSION SHEET

ACCESSORIES	
FS-289	Hex Head Bolt 3/8" X 1 1/4"
FSW-80	Flat Washer For 3/8" Bolt
FSN-81	Nut For 3/8" Bolt
FS-74	Hex Head Bolt 1/2"-13 X 2"
FSW-73	Flat Washer For 1/2" Bolt
FSW-71	Lock Washer For 1/2" Bolt
FSN-69	Nut For 1/2"-13 Bolt
[]	Typical Assembly Fastener
[խшш∋ FS-322	Vertical Pressure Plate, Pocket Filler / Chicken Head 1" Fastener
‡ → FS-325	Horizontal Pressure Plate 1-11/32" Fastener
Cummummumm FS-347	Adjustment Bolt 3/8"-16x5" Square Head Cup Point Bolt
FS-346	Taplock Threaded Insert 3/8"-16x11/16"
FS-317	Attachment Pin
UW-465	Silicone Splice 4"
 UW-466	Silicone Splice 2"

GP-492	Formed Sllicone Boot for Sealing of 90° O.S. Corner
GP-483	Santoprene Weather Gasket
GP-142	EPDM Isolator
GP-50008	EPDM / Silicone Gasket
GP-486	EPDM / Silicone Gasket
GP-498	Silicone Spacer Gasket
@	EPDM / Silicone Weatherseal Gasket
GP-185	Air Seal Gasket @ Stack
GP-186	Air Seal Gasket @ Sill
GP-497	1" X 1/4" Setting Block
GP-485	5/16" X 1/2" Spacer Block
HP-17	Edge Block Modified as Needed
UCW-8759	Serrated Washer
UCW-387	Anchor Lug Typical
UCW-387	

UCW-6006	Lifting Lug Typical
J UCW-6012	Lifting Lug 90° O.S. Corner
RU-647	Dead Load Block
(්) RU-768	8" Mullion Anchor Typical
RU-237	8" Mullion Anchor 90° O.S. Corner
RU-242	Sill Shear Angle
RU-645	Stack Shear Angle
RU-241	Corner Mull Sun Shade Anchor
RU-239	Standard Mull Sun Shade Anchor

ACCESSORY SHEET